

**SECTION 00105
ADVERTISEMENT FOR BIDS**

PROJECT: WESTCOTT ROAD CULVERT REPLACEMENT

Owner:

Town of Peru
3036 Main Street
Peru, NY 12972

Engineer:

Engineering Ventures, P.C..
368 Broadway, Suite 11
Saratoga Springs, NY 12866

Date: October 26, 2026

Contractors are invited to submit a Bid under seal to the Owner. Owner will receive Bids at the address of the Owner until 11:00 AM on December 11, 2026 at which time they will be opened, for the following project:

Description: The project consists of the replacement of an existing culvert located on Westcott Road in the Town of Peru, Clinton County, NY. The culvert conveys the Salmon River from west to east. The existing culvert is a double-barrel culvert, consisting of one (1) 10'-0" diameter corrugated metal pipe (CMP), running approximately 51 LF, and one (1) 9'-6"x 13'-0"+/- elliptical culvert, running approximately 44 LF. The double-barrel culvert will be replaced with a bridge structure spanning 61 LF (between the centerlines of the abutments). The project will involve the construction of a temporary road to maintain access on Westcott Road, construction of cast-in-place bridge abutment foundations, installation of pre-cast bridge components (manufactured and delivered to the site by others), and reconstruction of Westcott Road. The project will also include the removal of the existing culvert system and recreation of the natural stream bed for the Salmon River... The bridge structure, abutments, and wingwalls are pre-formed structures to be supplied by InQuik Bridges (provided by CMC Bridge Systems). The bridge supplier is responsible for the material costs of the bridge deck and abutment forms, and delivery to the site of the bridge/abutment forms. The bidders are responsible for the materials and installation costs of the concrete for the pre-manufactured bridge components, the forming, rebar, concrete, and construction of the cast-in-place foundations, as well as all of the sitework.

The bid prices shall also include: signage and traffic control for project site and any detours for the project, brush clearing and stump removal, construction of temporary road, demolition and removal of the existing structures including pavement, culverts, and wingwalls, construction of cast-in-place concrete footings temporary bypasses of the streams, installation costs of concrete for pre-formed bridge components (material costs of concrete for pre-formed bridge components are not included in bid), guiderail (except for guiderail located on the bridge deck), paving, replacement of any utilities, erosion and sediment controls, and restoration of site.

Bidding Documents for a Stipulated Price contract may be obtained from the office of the Owner after November 3, 2026, and are identified by Engineer's project number 24362.

There will be a site walk to review the project on November 17, 2026 at 11:00 AM at the project site, located at on Westcott Road, in the Town of Peru, NY. During the bidding process, submit all questions to the attention of Mark DeCrescente (markd@engineeringventures.com) up to December 4, 2026.

The Owner requires Substantial Completion of the Work by August 27, 2027. Substantial Completion shall include all Work associated with the new bridge portion of the project, except for the placement of asphalt pavement and final vegetation of the site. The Owner requires Final Completion of the Work by October 1, 2027. Times listed in this paragraph are based on the selected Bidder and Owner having established an agreement and the Owner issuing a notice to proceed on or before January 12, 2027.

Your bid will be required to be submitted under a condition of irrevocability for a period of 30 days after submission and with a 5% bid bond. The Owner reserves the right to reject any or all bids, to waive any formality and any and all technicalities in bids and to accept such bids as may be deemed in the best interest of the Town of Peru.

**WESTCOTT ROAD CULVERT REPLACEMENT
PERU, NY**

EV PROJECT# 24362

Christine Crawford
Town Clerk—Town of Peru

END OF SECTION